

Final Project Completion Report

Project Name and Number: **SWGWTP Finished Water to Waste Valve Upgrade, #4071**

Description: This project includes the relocation one 18" butterfly valve at the Southwest Groundwater Treatment Plant and supply and installation of a replacement 10" plug valve in the same location. Piping modifications as well as supply and installation of three stainless steel orifice plates are also included.

District Project Manager: **David McLean**

Engineer:	JVWCD Staff	Design Status: 100%
Original Engineering Contract Amount:		\$0
Final Engineering Contract Amount:		\$0

Contractor:	Ellsworth Paulsen Construction	Construction Status: 100%
Original construction contract amount:		\$49,327
Total Change Order amount:		-\$5,110
Final construction contract amount:		\$44,217
Total change orders as a percentage of original contract:		-10.4%
Completion Schedule:		
Notice to Proceed:		7/16/2019
Final Completion:		7/20/2020

Summary of Change Orders:		Amount
	Description	
1	Adjustment to completion date for installation of orifice plates.	\$0
2	Provide heavy duty actuator on isolation valve.	\$1,907
3	Removal of work not needed in this project.	-\$7,017
	Total Change Order Amount:	-\$5,110

Final Project Completion Report



Piping configuration prior to project



Construction work in progress



Aqueduct drain in progress using upgrades of this project



Piping configuration after this project