

Final Project Completion Report

Project Name and Number: JWTP Chlorine Room Crane Improvements #4137

Description: The Jordan Valley Water Treatment Plant (JWTP) chlorine room crane was installed in 1971 and had been in service over 48 years. The crane had a failure which required the replacement of the crane. This project included the design, fabrication, assembly, and installation of a new chlorine crane hoist and trolley.

District Project Manager: Marcelo Anglade

Engineer:	JWCD	Design Status: 100%
Original Engineering Contract Amount:		N/A
Current Engineering Contract Amount:		N/A

Contractor:	Konecranes	Construction Status: 100%
Original construction contract amount:		\$86,959
Total Change Order amount:		\$0
Final construction contract amount:		\$86,959
Total change orders as a percentage of original contract:		0.0%
Completion Schedule:		
	Notice to Proceed:	4/10/2020
	Final Completion:	6/3/2021

Summary of Change Orders:		
	Description	Amount
	Total Change Order Amount:	\$0



Final Project Completion Report



New crane hoist (blue)



New crane controls (gray)



New crane assembly including trolley (yellow), hoist (blue) and controls (gray)